

OPERATIONS GROUP FILE

M.C.

STAT

RTTUZFDY RUDOMKA6601 0091616 RUEO=UUUU=-RUTLAAB;

RTTUZYUW RUDOMKA6601 0091616=UUUU=-RUTLAAB;

ZNR UUUUU ZYN

R 091610Z JAN 81

FM FBIS LONDON UK

TO FBIS WASH DC

PBLD

BT

UNCLAS

0714 [REDACTED] LD207

SUBJECT: [REDACTED] UPDATE

ALFA=REDESIGN AND RENEGOTIATION OF BID WITH CONTRACTOR BASED
ON NEW REQUIREMENTS FOR THE CONCRETE PAD WILL CAUSE THE
CONSTRUCTION PERIOD TO SLIP FROM FEBRUARY-MARCH TO MARCH-APRIL
WITH COMPLETION ENVISAGED BY 30 APRIL. THIS IS THE BBC CIVIL
ENGINEERING DEPARTMENTS LATEST PROJECTION DATED 7 JANUARY 1981.
BRAVO=THE COST ESTIMATE GIVEN IN THIS PROJECTION IS
66,600 POUNDS STERLING (APPROXIMATELY 159,840 DOLLARS AT
\$2.40 = 1 POUND). IT BREAKS OUT AS FOLLOWS:

SOIL INVESTIGATION 1,200 POUNDS

CONSTRUCTION OF STRUCTURAL
BASE, SECURITY WORKS,
ELECTRICAL CONTROL HOUSING,

JAN 8 3 57 PM '81

CC: C/FCS
C/EDSS

STAT

STAT

*Should we slip
Griffith
Honest
ETA's*

Page Denied

LOOKS TO US AS THOUGHT THEY ARE PLANNING SOMETHING MORE
ELABORATE THAN WE HAVE IN MIND. IT IS POSSIBLE THAT THIS FIGURE
MIGHT BE REDUCED. 09/1642Z JAN

BT

#6601

*Jerry: This is \$100K over what
we had obligated. We are trying
to find the money. Wm*

NNNN